GOVERNMENT OF ANDHRA PRADESH

ABSTRACT

Water Resources Department – Minor Irrigation – Srikakulam District Revised Administrative sanction for an amount of Rs.1169.58 lakhs for the work "Conversion of Gangasagaram Tank as Mini Reservoir near Jalantarakota (V) in Kanchili Mandal of Srikakulam District – Orders – Issued.

WATER RESOURCES (MI.A1) DEPARTMENT

G.O.RT.No. 459 Dated: 29-06-2018

Read the following:

1. G.O.Rt.No.1084, I&CAD Department dated 26.6.2009.
2. Government Memo No. 9618/MI.A1/2014 dated 1.7.2015.
3. From the Chief Engineer Minor Irrigation Letter No.DCE-II/OT1/T2/NSP/Gangasagaram/SKLM/2017 dated 02.02.2017.
4. Govt. Memo dated 530555/MI.A/2017 dated 02.03.2018.
5. From the Chief Engineer, Minor Irrigation Letter No.DCE-II/OT1/NSP/SKLM/Gangasagaram/AA/2018 dated 03.05.2018.

O R D E R:

In the reference 3rd read above, the Chief Engineer, Minor Irrigation has reported that the Government have accorded Administrative approval for the subject work amounting to Rs.611.00 lakhs vide reference 1st read above, Technical sanction was accorded for Rs.578.60 lakhs towards works Package-II and Rs.32.40 lakhs towards LA of Package-I, altogether 611.00 lakhs for stabilizing the ayacut of 215.00 acres, creating a new ayacut of 460.00 lakhs for stabilizing the ayacut of 215.00 acres, creating a new ayacut of 460.00 acres. The work was entrusted to M/s R.Subba Raju Spl. Class contractor @ (-) 22.20% less than the ECV of Rs.538.33 lakhs for a contract value of Rs.418.82 lakhs with a stipulation to complete the work within a period of 12 months i.e by 31.5.2011. The Contractor has completed 46.72% work within the agreement period for which an amount of Rs.195.68 lakhs amount was paid in LS I & Part and LS II & Part bills for work done portion and no payment is due to the contractor.

2. Further the agency has submitted that due to aversion from the land owners and also due to other bottle necks such as the shifting electrical line he could not able to maintain the rate of progress and stopped the work in 6/2011 and making correspondence with the SE to closed the contract duly settling their accounts. Then the contractor has stopped the works since 6/2011 duly withdrawing the men and machinery from the site of work. the proposal of closing of contract under 58 of PS to APSS was submitted to the Govt. In turn, the Govt. have permitted the CE to close the contract on mutual consent without any liability to Government subject to condition to take consent letter from the contractor for not claiming any further claims and also complete the LA and shifting of poles in the first instance and then prepare RE with prevailing SSR vide reference 2nd read above.

3. Accordingly in the reference 3rd & 5th read above, Chief Engineer, Minor Irrigation while submitting the revised estimate which is prepared duly incorporating the work done provisions and the balance works duly recast with the current SSR 2017-18 has requested the Govt. to accord Revised Administrative sanction for an amount ofRs.1126.00 lakhs for the work "Conversion of Gagasagaram Tank in to Mini Reservoir near Jalantarakota (V) in Knchili (M) of Srikakulam District" to provide assured water supply to 845 acres under Head of Account 4702 COL on Minor Irrigation-MH-101-Surface

Water-GH (11) Normal State Plan –SH(12)-Construction of MI tanks -530 - Major works -531 other expenditure.

4. During the scrutiny, it is observed that for the balance works, the Chief Engineer, Minor Irrigation has proposed VAT @5% instead of GST @ 12%.The Cost of the Revised Estimate is now worked out to Rs.1169.58 lakhs as against Rs.1126.00 lakhs.

5. Government after careful examination, hereby accorded Revised Administrative sanction for an amount of Rs. 1169.58 lakhs (Rupees eleven hundred sixty nine lakhs and fifty eight thousands only) as against Rs. 1126.00 lakhs, for the work for "Conversion of Gangasagaram Tank into Mini Reservoir near Jalantarakota (V) in Kanchili (M) of Srikakulam District to provide assured water supply to 845 acres under Head of Account 4702 COL on Minor Irrigation-MH-101-Surface Water-GH (11) Normal State Plan –SH(12)-Construction of MI tanks -530 - Major works -531 other expenditure, **subject to correctness of provisions, quantities, Rates.**

6. The Chief Engineer, Minor Irrigation, Vijayawada, shall take necessary action accordingly.

7. This orders issues with the concurrence of Finance Department vide their U.O.No.47027/157/FMU-WR.1/2018 dated 20.06.2018.

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF ANDHRA PRADESH)

SHASHI BHUSHAN KUMAR
SECRETARY TO GOVERNMENT

To.
The Chief Engineer, Minor Irrigation, Vijayawada.
The District Collector, Srikakulam District.

Copy to:

The Accountant General, A.P., Hyderabad.
The Director of works Accounts, Vijayawada.
The Finance (FMU.WRD.I) Department.
The PS to Hon'ble Minister (WR).
The PS to Secretary to Govt., Water Resource Department.
SF/Sc

//FORWARDED;;BY ORDER//

SECTION OFFICER